Proforma for the grant of Extension of Time

1	Name of work	Providing Asphalting to old Post office road in ward No1. of Yelahanka Sub-Division, BBMP
2	Amount of sanctioned Estimate	15.00 Lakhs
3	Administrative approval and technical sanction (Authority with No. and date)	BBMP/SE/NN/981/2012-13 dt 4-3-2013 BBMP/EE/NN/TS/157/2012-13 dt 4-3-2013
4	Estimated amount of work put to tender	Rs 15.00 Lakhs
5	a) The amount of the contract	Rs 15.00 Lakhs
	b) i) The percentage of the contract to (tender) above/below the sanctioned estimate rate	10.00 % above
	ii) The percentage of the contract to (tender) above/below the time of acceptance of the tender	10.00 % above
6	The authority accepted the tender (with No and date)	KEEDL
7	Contract agreement number	Agreement No 187/2012-13 dt 4-3-13
8	Date of commencement	30/5/13
9	Time limit fixed for the completion of work as per the agreement	90 days
10	Due date of completion as per the agreement	3/6/2013
11	If the work is completed on or before the actual date of completion	— —
12	a) the progress of work during the contract period targetfixed as per the contract agreement	— —
	b) the progress of the work or the expenditure incurred or the cost of the work done after the expiry of contract	— —
	c) the balance cost of work yet to be done as on the date of the report	Rs 8,78,956-00
13	The no & date of notice issued to the contractor by the G.O under RAPD (if any)	—
14	Date of reply received from the contractor in response to the notices (copies of the letters of contractor to be enclosed) specific remarks of G.O on the replies furnished by the contractor	—
15	Reason for the delay in the execution of the work and the party responsible for the delay	Due to WD of water supply connections on Main Roads
16	a) Value of extra time of work of quantities executed over the quantities if any	—
	b) The proportionate extension of time admirable for the execution of these extra items of work of quantities of work	—
17	extension time requested by the contractor in his application and date of application (copy of the applicable to be enclosed)	
18	a) extension of time recommended by the Executive Engineer	

	b) the rate of penalty recommended to be imposed on te contractor and to the reasons for imposing such a rate of penalty	NIL
	c) the specific clauses of agreement under which penal action is now proposed for the delay and stoppage of work	
19	Extra expenditure incurred on the work charges establishment beyond the original period of contract	- NIL -
20	In case the proposals submitted for the item are of the contract agreement for the delay in completion of work or stoppage of work the following may be furnished	- NIL
	a) whether penal section has to be taken as per clause-2 of the condition of the contract	Rs 10 per day
	b) (i) If so the rate of penalty per day imposed on the contractor	
	(ii) The No & date of the approval of authority for the rate of penalty imposed on the contractor	- NIL
	(iii) the total amount of penalty imposed and the amount recovered from the contractor so far	
	(iv) whether final notice has been issued to the contractor as required under the agreement informing him that his contract would be terminated for the reasons stated there in	- NIL -
	c) whether it is proposed to resign (terminate) the contract at he risk and const of the contractor	- No -
	d) the extra clause of the contract agreement under which the orders of regarding of contract are proposed to be issued	- NIL
21	Specific recommendation of the Assistant Executive Engineer regarding the proposals submitted above	Rs 10 per day recorded for approval.

AE/JE
Ward No. 01

Executive Engineer
Rajajinagara Division

Assistant Executive Engineer
Yelahanka Sub Division
(BBMP West Zone)
Yelahanka, Bangalore

Chief Engineer
BBMP West Zone